SURVEY RECOVERY FORM

City of Everett
Department of Public Works

State of Washington
County: Snohomish

Station Name: 628 30 13

Horizontal Datum: **NAD83/91**
Vertical Datum: **NAVD88**
Established By: **C of E**
Control Point ID: **Book:** 628 **Page:** 30 **Pt#:** 13 **Date:** **07/01/1995**
Edited by Geodetic Consultants 1995. Revised 05/05/1997

Section: 36 Township: 29N Range: 4 E

LATTITUDE: (5 decimal places) **47 56 58.17589**
LONGITUDE: (5 decimal places) **122 13 51.36148**

ORTHOMETRIC HEIGHT: _____ Feet
_____ Meters

Washington State Plane Coordinates – North Zone

	Northing (4 decimal places)	Easting (4 decimal places)	Point Scale Factor (to 9 decimal places)	Convergence Deg Min Sec
Feet	**349455.853**	**1297940.755**	**0.999946556**	**-01 02 26.0**
Meters	**106514.3570**	**395613.1334**		

HORIZONTAL DATA:
Horizontal position established by: The City of Everett.in 1995.
_____ resection survey, comments _____
_X_ GPS survey, GPS adjustment software used: _____
_____ other, explain: _____
surveyor's estimated relative positional accuracy: _____ @ 95% confidence Level
surveyor's estimated absolute positional accuracy @ 1 sigma _____ @ % confidence
VERTICAL DATA:
Vertical position established by: The elevation for this point was lost when the monument was lowered.
_____ Differential leveling to: _____
_____ GPS survey, accuracy within ___ .0ft .03 meters
surveyor's estimated relative positional accuracy: ___ ft @ ___ 95% confidence Level
surveyor's estimated absolute positional accuracy: ___ ft @ ___ 95% confidence

MONUMENT DESCRIPTION

A brass pin set in the top of a concrete monument that is set under an iron monument case and cover.

TO REACH

Located at the intersection of 52nd Street Southeast and Beverly Lane

REFERENCES

Az from North	Distance	Reference Description
	52.5 feet	from the center of the power line pole at the northeast angle of the intersection
	58.5feet	from the center of the stop sign at the northeast angle of the intersection.

Month & Year Recovered:	Condition of Mark:	Recovered By:
06/01/1995	Good	City of Everett Public Works
01/15/1999	Lowered in place	Perteet Enginering